CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/WMM/Gradation/2015-16

09.09.2015

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Mr. B.B. Umesh,**
#385, Bettaulsur (P), Bangalore North Taluk.

Name of Work : Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.

Reference : EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015

Date of Testing : 09.09.2015

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): **5000**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	95	95	1.9	98.1	95-100
22.4	1545	1640	32.8	67.2	60-80
11.2	1125	2765	55.3	44.7	40-60
4.75	610	3375	67.5	32.5	25-40
2.36	485	3860	77.2	22.8	15-30
0.600	460	4320	86.4	13.6	8-22
0.075	485	4805	96.1	3.9	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/WMM/Gradation/2015-16

09.09.2015

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Mr. B.B. Umesh,**
#385, Bettaulsur (P), Bangalore North Taluk.

Name of Work : Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.

Reference : EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015

Date of Testing : 09.09.2015

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): **5000**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	130	130	2.6	97.4	95-100
22.4	1585	1715	34.3	65.7	60-80
11.2	1220	2935	58.7	41.3	40-60
4.75	650	3585	71.7	28.3	25-40
2.36	515	4100	82.0	18.0	15-30
0.600	325	4425	88.5	11.5	8-22
0.075	380	4805	96.1	3.9	0-8

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/WMM/AIV/2015-16 09.09.2015

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of the Work	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	09.09.2015

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	382	386	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	85	82	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	297	304	
4	Aggregate Impact value = percent fines	22.25	21.24	
	100* (W_2/W_1)%			21.75

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23,'14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/WMM/S-T/2015-16 09.09.2015

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of Work	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	09.09.2015

Result : Flakiness Index = **11.85%**

Elongation Index = **13.26%**

Result : Combined Flakiness & Elongation index 25.11%

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No: CTCE/BBMP/W.No.09/BBU/CSR-10/964e/SDBC(QB)/2015-16 05.10.2015

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

*CUSTOMER	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
*NAME OF THE WORK	:	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
REFERENCE	:	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
*SAMPLE ID	:	Bitumen
DATE OF SAMPLING	:	02.10.2015
PERIOD OF TESTING	:	05.10.2015

The results of the tests conducted on the bitumen sample using for Semi Dense Bituminous Concrete.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2009)	88	80 to 100
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2009)	44	Min. 40
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2009)	296	Min. 220

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/AIV/2015-16 05.10.2015

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of the Work	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	05.10.2015

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	387	382	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	82	85	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	305	297	
4	Aggregate Impact value = percent fines 100* (W_2/W_1)%	21.19	22.25	21.72

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing

****

Civil-tech Consultants & Engineers

#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/Shape_T/2015-16 05.10.2015

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of Work	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Technical Reference	IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	05.10.2015

Result : Flakiness Index = **12.63%**

Elongation Index = **13.87%**

Result : Combined Flakiness & Elongation index **26.50%**

Civil-Tech Consultants & Engineers Bangalore

Comments:

→ Maximum allowable Flakiness & Elongation Index for Semi Dense Bituminous Concrete is 30%

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/Stripping/2015-16 07.10.2015

Stripping Value of Road Aggregates (Static Immersion Test)

IS: 6241

Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of the work	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	07.10.2015

Type of binder : 80/100
Percentage of binder used : 5.0% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.0 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.3	3.27	96.73
2	3.4		
3	3.1		

Comments:

→ Minimum allowable Aggregate retained coating for Semi Dense Bituminous Concrete is 95%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/Sp_Wa/2015-16 07.10.2015

Specific Gravity And Water Absorption Test

IS: 2386 Part III

Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of the Work	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Type of Mix	Semi Dense Bituminous Concrete
Source / Location	Hotmix Plant, Bangalore
Date of Testing	07.10.2015

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	2012	2010	2013	
2	Weight of basket suspended in water	W_2 g	750	750	750	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1262	1260	1263	
4	Weight of saturated surface dry aggregate in air	W_3 g	2023	2025	2027	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	761	765	764	
6	Weight of oven dried aggregate	W_4 g	2006	2007	2010	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.636	2.624	2.631	2.630
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.696	2.687	2.691	2.691
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.85%	0.90%	0.85%	0.86%

Comments:

→ Maximum allowable Aggregate Water absorption value for Semi Dense Bituminous Concrete is 2.0%

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/Bitumen/2015-16 07.10.2015

BITUMEN DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

AS per IRC : SP : 11 - 1984

CUSTOMER	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
AGENCY	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
NAME OF THE WORK	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
REFERENCE	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
SAMPLE I/D	Roads at Ward No.09
DATE OF TESTING	07.10.2015

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	475	474.5
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	25	25.50
7. Bitumen content in %	5.00	5.10
8. Average	**5.05**	

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/Bitumen/2015-16 07.10.2015

GRADATION DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

As per IS : 2386 and IRC : SP : 11 - 1984

CUSTOMER	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
AGENCY	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
NAME OF THE WORK	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
REFERENCE	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
SAMPLE I/D	Roads at Ward No.09
DATE OF TESTING	07.10.2015

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	26.35	5.55	5.55	94.45	90-100
4.75	261.2	54.99	60.54	39.46	35-51
2.36	53.45	11.25	71.79	28.21	24-39
1.18	49.85	10.49	82.28	17.72	15-30
0.3	26.53	5.59	87.87	12.13	9-19
0.075	37.42	7.88	95.75	4.25	3-8

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	32.15	6.78	6.78	93.22	90-100
4.75	264.3	55.70	62.48	37.52	35-51
2.36	57.48	12.11	74.59	25.41	24-39
1.18	43.63	9.19	83.79	16.21	15-30
0.3	21.58	4.55	88.33	11.67	9-19
0.075	29.63	6.24	94.58	5.42	3-8

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-560 079.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/AGG/2016-17 07.10.2015

Aggregate Gradation Test

IS : 2386 Part I

Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP,
Agency	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of the Work	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete (SDBC)
Date of Testing	07.10.2015

Total Weight of Sample: **5250** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade-II MORTH specification
9.5	415	7.9	7.90	92.10	90-100	
4.75	2860	54.5	62.38	37.62	35-51	
2.36	645	12.3	74.67	25.33	24-39	
1.18	425	8.1	82.76	17.24	15-30	
0.3	375	7.1	89.90	10.10	9-19	
0.075	310	5.9	95.81	4.19	3-8	

Total Weight of Sample: **5200** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade-II MORTH specification
9.5	320	6.2	6.15	93.85	90-100	
4.75	2645	50.9	57.02	42.98	35-51	
2.36	620	11.9	68.94	31.06	24-39	
1.18	435	8.4	77.31	22.69	15-30	
0.3	475	9.1	86.44	13.56	9-19	
0.075	485	9.3	95.77	4.23	3-8	

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory.

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory.

Þ Any Query regarding the report must be reported within 30 days from the date of testing

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.09/BBU/SDBC/Stability/2015-16 07.10.2015

TEST REPORT ON STABILITY OF MIX

Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. B.B. Umesh,** #385, Bettaulsur (P), Bangalore North Taluk.
Name of the Work	:	Improvements of roads and drains in main road and cross roads at Doddabommasandra area roads in Ward No.09 (Change of Work: Improvements of roads and drains in main road and cross roads at Krishna Temple surrounding roads in Ward No.09, Vidyaranyapura Sub Division), BBMP, Bangalore.
Reference	:	EE/BTP/BBMP/E-PMT/10(16726)WO/73/2015-16 Dated: 06.05.2015
Source of location	:	Hot mix Plant, Bangalore
Type of Mix	:	Semi Dense Bituminous Concrete
Date of Testing	:	07.10.2015

The results of the tests conducted on the Semi Dense bituminous concrete mix sample are as follows:

Sl. No	Description	Test Result 1	Test Result 2	Requirement as per MORTH (Table 500-16)
1	Marshal Stability, Kn	9.25	9.60	8.2 Kn (min)
2	Marshal flow, mm	3.55	3.25	2 – 4
3	Percent air voids in Mineral Aggregate	3.40	3.85	3 – 5
4	Voids in Compacted Mix	13.70	13.25	13 – 15
5	Percent Voids filled with Bitumen	67.25	68.50	65 - 78
6	Density, g/cc	2.28	2.27	--

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14. 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar
Basaveshwaranagar, Bangalore-560 079.